



Mr. Ike Akinwande, PE
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

December 13, 2022
Project No: 008208
Invoice No: 1122036

Professional engineering services for improvements to Julia Avenue under Project No. 20224x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.
Project No.: 20224x
PO No.: 215736

For Professional Services rendered from October 29, 2022 to December 2, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Subconsultant Services	37,360.00	99.994	37,357.75	37,357.75	0.00
Task 2 - Design	102,500.00	73.7556	75,599.53	70,885.59	4,713.94
Total Fee	139,860.00		112,957.28	108,243.34	4,713.94
					4,713.94
					\$4,713.94
Recap:					
Total Billings	4,713.94		108,243.34	112,957.28	
Contract Amount				139,860.00	
Balance				26,902.72	
			Total Due This Invoice:		\$4,713.94

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257



PROGRESS REPORT

Contract:	Julia Avenue Improvements 20224x
Date:	December 12 th , 2022
Job No.:	008208
Progress Report No.:	07 – November 2022
Prepared By:	Gabriel Odreman, PE, PMP/ Neyra Linares, EIT.

Activities Completed from 10/29/2022 to 12/2/2022

- Submitted 100% package to FBC for review
- Continued working on coordination with Easement utility companies to get LONOs.

Activities Planned for Next Month

- Address any 95% comments from FBC
- Work on 100% submittals

Information we are waiting to receive

- None

Comments

- None