

DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

Stacy Slawinski, P.E.
Fort Bend County
301 Jackson Street
Richmond, Texas 77469-3108

Invoice Date: December 19, 2022
Invoice Period: 11/1/2022 Through 11/30/2022
Invoice Number: 540801/01/II

For Professional Services:

In connection with SH 99 Grand Parkway Northbound Frontage Road - Fry Road to Westheimer Parkway
P.O. Number 221081
FBC Mobility Bond Program - 20320x - SOQ 14-025

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
Advanced Planning / Preliminary Engineering					
Schematic Design (DEC)	\$ 130,634.12	3.00%	\$ 3,919.03	\$ -	\$ 3,919.03
Environmental/NEPA (SWCA)	\$ 152,700.00	0.00%	\$ -	\$ -	\$ -
Drainage Impact Report (Gauge)	\$ 130,316.40	0.00%	\$ -	\$ -	\$ -
Management (DEC)	\$ 57,867.26	3.00%	\$ 1,736.02	\$ -	\$ 1,736.02
Final PS&E Engineering					
Roadway & Misc Design (DEC)	\$ 225,425.76	0.00%	\$ -	\$ -	\$ -
Drainage & SW3P Design (DEC)	\$ 145,440.96	0.00%	\$ -	\$ -	\$ -
Bridge Design (DEC)	\$ 162,488.93	0.00%	\$ -	\$ -	\$ -
Traffic - Signing and Pavement Marking (iGET)	\$ 22,943.50	0.00%	\$ -	\$ -	\$ -
TCP (HJ Consulting)	\$ 89,145.00	0.00%	\$ -	\$ -	\$ -
Management (DEC)	\$ 126,430.08	0.00%	\$ -	\$ -	\$ -
Extras					
Survey (Weisser)	\$ 75,985.00	0.00%	\$ -	\$ -	\$ -
ROW Parcel Mapping (Weisser)	\$ 24,000.00	0.00%	\$ -	\$ -	\$ -
Geotechnical (Earth Engineering)	\$ 115,620.00	0.00%	\$ -	\$ -	\$ -
Utility Coordination (DEC)	\$ 60,772.99	0.00%	\$ -	\$ -	\$ -
Direct Expenses	\$ 10,150.00	0.00%	\$ -	\$ -	\$ -
Bid/Construction Phase Services					
Post Design Services (DEC)	\$ -	0.00%	\$ -	\$ -	\$ -
Total Management & Engineering Fees	\$ 1,529,920.00	0.37%	\$ 5,655.05	\$ -	\$ 5,655.05

TOTAL AMOUNT DUE THIS INVOICE:	\$5,655.05
---------------------------------------	-------------------

540801/MJK/II

Progress Report No. 01
From November 11, 2022 to November 30, 2022
Report Date: December 15, 2022

2020 Mobility Bond Program Project No. 20320x

Project: SH99 Grand Parkway Northbound Frontage Road
From Fry Road to Westheimer Parkway

Activities this Billing Period:

Project Management (DEC)

- Setup project in ProjectWise for file sharing by design team.
- Prepared and Provided Agreements to sub consultants.
- Held Project Kick-off meeting with Binkley Barfield and SWCA on 11/11.
- Began development of project schedule.

Environmental Studies (SWCA)

- Coordinated with other frontage road segments, including plan for joint Public Meeting.

Survey (Weisser)

- None, planning to begin field work in January 2023.

Schematic Design (DEC)

- Began development of preliminary roadway schematic.

Activities Next Month:

Project Management (DEC)

- Complete execution of sub agreements with SWCA, Weisser, Earth, and Gauge.
- Finalize project schedule and submit to Binkley Barfield.
- Continue monthly progress meetings.

Environmental Studies (SWCA)

- Begin data collection and desktop review of project area.

Survey (Weisser)

- Planning to begin field work in January 2023.

Geotechnical (Earth)

- Prepare to begin investigations in January 2023.

Schematic Design (DEC)

- Continue development of preliminary roadway schematic.
- Begin review of Buffalo Bayou crossing.
- Review proposed ROW to avoid acquisition where possible.
- Coordinate with TEDSI to be consistent with concept on southbound side of SH 99.
- Develop TxDOT Design Summary Report.

Upcoming Deliverables:

- Initial schematic submittal in February 2023.



Michael J. Kaspar, P.E.