



Mr. Ike Akinwande, PE
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

December 20, 2022
Project No: 008193
Invoice No: 1122116

Professional engineering services for improvements to Witney Way under Project No. 20223x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.
Project No.: 20223x
PO No.: 214187

For Professional Services rendered from October 29, 2022 to December 2, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Survey	3,562.50	100.00	3,562.50	3,562.50	0.00
Task 2 - PS&E Documents	30,459.50	100.00	30,459.50	28,936.53	1,522.97
Total Fee	34,022.00		34,022.00	32,499.03	1,522.97
					1,522.97
					1,522.97

Recap:	Current	Previous	To-Date
Total Billings	1,522.97	32,499.03	34,022.00
Contract Amount			34,022.00
Balance			
		Total Due This Invoice:	\$1,522.97

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract:	Witney Way Improvements 20223x
Date:	December 8 th , 2022
Job No.:	008193
Progress Report No.:	4 - November 2022
Prepared By:	Gabriel Odreman, PE, PMP/ Neyra Linares, EIT.

Activities Completed from 10/29/22 to 12/02/22

- Received 95% comments from the county
- Addressed 95% comments

Activities Planned for Next Month

- Do internal 100% plans QC
- Send plans to FBC for 100% review

Information we are waiting to receive

- None

Comments

- None